COMPLETION REPORT

Name of Work : **IMPROVEMENTS TO ROADS AT SHESHADRI LAYOUT AND CONNECTION ROAD TO GANAPATHI BADAVANE ROAD IN WARD NO. 14**

2. Sanctioned Estimate No. & Dt : TSW CE/DL4/108/17-18 dt 8.2.2017
3. Head of Account which is Chargeable : P col 2478
4. Work Order No. & Dt : EE(DD)/037/2017-18
5. Name of Contractor : **TECHNICAL MANGER (WEST), KRIDL**
6a. Time stipulated for completion of work :
b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 5871/2018
8. Check measurement of the Asst. : M.B. No..... Page No. 5864(1) to 5864(6)
Asst. Exe. Eng. / Exe. Eng :
9. Name of the Office / Official : Page No.....
incharge of the work :
10. a) Asst. Engineer
b) Asst. Exe. Engineer

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
SD	4999568	—	432

CE/DL4
16/10/17

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W.14

ASST. EXECUTIVE ENGINEER
Dasarahalli SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Brihat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ACCOUNTS SUPTD. (